Swansea Bay City Deal Project Issues Log Joint Committee – June 2020 – Appendix B



Key
New Issue
Resolved since last update
Ongoing Issues

The project issue log highlights pressing issues and risks which currently or potentially have a significant or immediate affect to overall City Deal programme and/or project delivery. These include delays to project development, implementation or achievement of outcomes, for example. The issue log should be considered alongside the wider project risk register (where available) and the SBCD programme risk register.

Skills and Talen	nt			
Issue	Description	Owner	Implications	Action / Update
Business Case	Working with new government	WG / UKG	Delay in business case /	
Development	officials on a revised approach to		funding approval will mean	Policy days with WG/UKG
	business planning		that the skills training required	
			for other projects which have	Business Plan will be submitted to ESB in June 2020.
			received approval may either	
			not be progressed or	
			progressed at risk.	
Covid-19	Potential impact on ability of	Project lead	Shortage of skilled workforce	Project lead to seek clarity/assurances
	education providers to deliver	authority	for City Deal projects	
	skills and training proposed			

Digital Infrastru	cture			
Issue	Description	Owner	Implications	Action / Update
Senior project representatives	Identified senior project leads required in each of the partner organisations.	Project lead authority	awareness, understanding	Project board being created with senior representation requested from each of the partner organisations and other relevant stakeholders
Business Case Development	Working with government officials on a revised approach to business planning.	WG / UKG	Delay in business case / funding approval will impact project delivery dates and timescales	WG/UK Government policy days being rearranged following delays as a result of Covid-19
Covid-19 / Economic Downturn	A number of potential risks to the project as a result of Covid-19 and the inevitable economic impact.	All partners and stakeholders	Numerous	Clarity and assurances required regarding project/deal funding.

Issue	Description	Owner	Implications	Action / Update
Funding approval	Approval of Council funding is dependent on Government signoff of City Deal business case.	SBCD / UKG / WG	Delay to approval of City Deal funding will impact on the delivery timescales for the projects	Terms and Conditions issued by WG, first £18m has been released to the Accountable Body
Covid-19	Implications of economic slowdown on construction projects.	SBCD, UK/WG, Project Lead	Project delay due to construction slowdown caused by Covid-19	Deed of variation to construction contracts and pro- active approach to lettings.
Business Plan outputs	Requirement for projects to deliver outputs	SBCD, Project Lead	There could be difficulties in meeting the stated outputs due to Covid-19	Construction is maximising work on arena site but there are less workers there due to social distancing rules. Other outputs likely to be impacted are being reviewed.

Yr Egin - Creative Digital Cluster						
Issue	Description	Owner	Implications	Action / Update		
Funding	Yr Egin phase one has been	SBCD / UKG /	Delay in approval of City Deal	Terms and Conditions issued by WG. First £18m has		
approval	completed and is fully occupied	WG	funding will increasingly	been released to the Accountable Body		
			impact on project delivery			
			timetable for phase 2.			

Life Science and Well-being Campuses						
Issue	Description	Owner	Implications	Action / Update		
None reported	No issues for escalation at this		None at this stage	Continue to monitor project issues		
	stage	University				

Life Science and Well-being Development					
Issue	Description	Owner	Implications	Action / Update	

Delay in zone 1	Funding for zone 1 will need to	Project lead	Potential delay to project aim	Business case re-draft complete W/C 18th May.
funding	be confirmed in line with		of opening in line with	
	procurement of a construction contractor.		academic term	Ecology work commissioned to enable contractor to commence on site Q1 2021
Negative	Reputational risks owing to	Project lead /	Potential decline in interest by	Project rebranding complete
perception of	sustained media coverage linking	SBCD	investors, service providers	
project	to the on-going investigation		and general public	

Homes as Po	Homes as Power Stations						
Issue	Description	Owner	Implications	Action / Update			
Funding approval	Funding assurance required to support match-funding bids for ERDF and IHP funding	SBCD / UKG / WG	Until formal approval of City Deal business case is received, project can only provide assurance in principle which may pose a risk to securing match-funding	Homes as Power Stations due for decision by Joint Committee in June, 2020			
Funding approval	City Deal funding assurance required to appoint project team and commence project	SBCD / UKG / WG	Region needs to address decarbonisation agenda, tackle fuel poverty, and develop a regional supply chain	ESB and Programme Board endorsed project. All 4 local authorities to endorse the project prior to Joint Committee review. Project endorsed by CCC, NPTC and SCC. Pembrokeshire CC to review project on 18 th May 2020			

Pembroke Dock Issue	Description	Owner	Implications	Action / Update
NNDR	Clarity required on NNDR arrangements - specifically how NNDR will be apportioned	Acc. Body / Project authority lead	Project viability is subject to discussions relating to NNDR	SBCD Section 151 in discussion with UK and Welsh Government. Meeting to be convened between Leaders and Chief Executives to discuss.
Project delivery timescale	Clarity required on when the five- year delivery period begins	JC	Will ensure project implementation and benefits realisation timescales are accurate.	To be considered by Joint Committee.
Funding approvals / terms and conditions	Number of interdependencies relating to spend / securing of ERDF match funding which require project start date of July 2019.	SBCD / UKG / WG	If funding approvals are not received the project may miss the required start date which poses a risk to project delivery and potentially some elements not proceeding as currently planned. Until formal approval of City Deal business case is received project can only provide assurance of funding in principle which may pose a risk to match-funding and/or overall project delivery.	
Capital/revenue split	Capital/revenue split and its affordability to PCC	Project authority lead/MHPA	Project delay	Solution to be agreed between PCC and MHPA

Issue	Description	Owner	Implications	Action / Update
Project Review	Business Plan has been reviewed by NPT Council, ESB and City Deal governance structures	NPT Council/SBCD Regional Office	Delay to securing funding	ESB and Joint Committee approved the Business Plan in January 2020
Business demand for space	Assurance needed that there is enough demand for business space due to form part of the 'Industrial Futures' element of the programme	NPT Council	This will affect successful delivery of the programme's 'Industrial Futures' project	Evidence of demand has been supplied for consideration by ESB and JC
Funding approval	Swansea Bay Technology Centre has secured ERDF match-funding. Contractor approved at risk pending City Deal funding assurance.	SBCD / UKG / WG	Until funding approval is received the project can only provide in principle funding assurance to WEFO. NPTCBC to enter into contract by the end of July 2020 (two-stage design and build contract). City Deal funding assurance needs to be in place by July 2020 to enable F20 Tender Construction Acceptance to be signed and contracts to be exchanged.	Business case formally submitted to regional office in February 2020. Awaiting feedback from UKG and WG for final approval.