Appendix F

| Total Expenditure | 9,413 | 20,789 | 74,591 | 30,044 | 134,837 |
|---|--|----------------------------|------------------------------|------------------------------|---------|
| Construction including main contract and internal staff | | 11,290 | 74,591 | 30,044 | 115,925 |
| RIBA stage 4, enabling works and fees | 9,413 | 9,499 | | | 18,912 |
| Swansea Central Phase 1 Arena Expenditure | £'000 | £'000 | £'000 | £'000 | £'000 |
| | spend to 2018/19 Actual spend | 2019/20 Actual spend | 2020/21 Forecast spend | 2021/22 Forecast spend | Total |

| Swansea Central Phase 2 Digital Village | £'000 | £'000 | £'000 | £'000 | £'000 |
|---|-------|-------|-------|-------|------------|
| Expenditure Design & Planning | 343 | 903 | 1,162 | | 2,408 0 |
| Total Expenditure | 343 | 903 | 1,162 | 0 | 2,408 |