

Version 5.9

Ref	Title	Date Raised	Risk Description	Inherent Probability	Inherent Impact	Inherent Rank	Original Control Actions	Review Update/Control Actions	Residual Probability	Residual Impact	Residual Rank	Reported Change
SBCD026	Private sector funding contribution/s not realised in line with business case projections	Mar-18	Risk that private sector funding is not realised as per portfolio business case projections that will impact on the deliverability of outputs and outcomes with specific connection to jobs target of the SBCD	5	5	25	Projects required to complete full five case business model including robust financial detail and commercial case identifying and confirming sources of income.	<p>21/10/21 At present limited private sector funding has been committed, however as the portfolio develops further investment will be stimulated as programmes / projects and supply chains mature. This will be monitored quarterly..</p> <p>05/04/22 The Portfolio is on track to realise the Private Sector funding however it is acknowledged that the timescales have slipped marginally due to macroeconomic events, Business Case development and approval process.</p> <p>21/06/22 As previous. Further update TBC</p>	4	4	16	↔
SBCD031	Increase in cost of construction	01/07/21	Risk that cost of construction may increase impacting on budgets set out in Programme / Project Businesses resulting in an overspend	5	3	15	The PoMo will work closely with programme / project leads to identify potential impact and determine whether it is managed locally or whether intervention at Portfolio level is required.	<p>13/12/21 Construction Impact Assessment currently with Programme / Project Leads and SRO's for completion in readiness for the January Governance Boards.</p> <p>05/04/22 PoMo presented the Construction Impact Assessment to Programme Board on 29th March 2022. 3 completed returns, 3 returned with rationales for nil responses and 3 nil responses. Continued ongoing evaluation quarterly until all procurement activity is completed, will then be reviewed accordingly. PoMo facilitated an Event on 14th February 2022 hosted by Civil Engineering Construction Association (CECA) and Constructing Excellence in Wales (CEW). All Programme / Project Leads, SRO's and other City Growth Deals in Wales were invited to attend.</p> <p>21/06/22 Construction Impact Assessment being reviewed on a monthly basis at the request of Programme (Portfolio) Board. Any change is being presented at the meeting.</p>	5	3	15	↔
SBCD033	Welsh Government 2021 update of Technical Advice Note (TAN) 15 development risk of flooding and coastal erosion and associated flood planning maps.	11/10/21	Proposed updates to the TAN and maps have recategorised the vulnerability of certain developments, increased the extent of the flood maps and the ability of land owners and local authorities to potentially achieve planning permission and ultimately develop land affected by the 2021 updates.	4	4	16	<p>Welsh Government are monitoring effectiveness of Planning Policy Wales (PPW) and Technical Advice Note (TAN) 15 through a notification direction and sustainable development indicators.</p> <p>Coordinated challenge (Lead by WLGA) to Welsh Government to ensure the updating of TAN 15 does not have a negative impact on regeneration activity. Carry out additional Environmental Impact Assessments (EIA)</p> <p>Consultation with Lead Local Flood Authority and planning authorities</p> <p>Flood Map for planning embedded</p> <p>Strategic Flood Consequences Assessment (SFCA) to be undertaken to provide the evidence to inform policies and site selection processes for all strategic and local development plans.</p> <p>Flood consequences Assessment (FCA) to be carried out to assess the risk of development in a flood risk area.</p> <p>Progress as planned across the portfolio, being cautious that future planning applications might be affected and raise any concerns as early as possible</p> <p>Programmes and Projects to review the potential impact of the updated TAN and provide a statement indicating whether or not they believe their schemes could be affected and any other measures they are taking on top of those listed here.</p>	<p>25/01/22 NRW have issued a letter to local authorities stating their flood maps are still to be considered when contemplating planning applications between now and June 2023.</p> <p>05/04/22 SBCD Programme (Portfolio) Board identified there is still a potential impact associated with TAN 15. It has been agreed that the PoMo will escalate this to Joint Committee following the elections with the intention that the Local Authority Leaders will pick up the conflicting information in relation to the implementation of the proposed changes with the WLGA. The PoMo have engaged with Programmes / Projects to determine potential areas that are affected by the new maps</p> <p>24/08/22 Technical Advisory Note has been updated 10th March 2022. PoMo to engage with Cllr Stewart and Wendy Walters to gain clarity on latest position. To be raised at the next Programme / Project Leads meeting to enquire whether this still poses an issue locally and what plans are in place.</p>	4	4	16	↔
SBCD043	Slippage in delivery of programmes / projects against key milestones	Mar-22	As all City Deal Business Cases have now been approved the risk that City Deal doesn't achieve the outcomes intended within the timescales agree due to slippage in delivery of programme against key milestones resulting in borrowing and recouperation not accurately reflecting spend. Has been re-assessed following the closing of Risk ID SBCD013.	4	4	16	Due to numerous factors, there has been some slippage in the original forecast investment, there will likely be some delays in delivery across the Portfolio for various reasons, including, COVID restrictions, Postponements in business case submissions and approvals and other factors such as resource and material availability may need to be monitored and mitigated as infrastructure elements move further into delivery. The portfolio level benefits have now been forecast for the remaining duration of the portfolio, however regular review will be required in order to ensure risks do not become issues and appropriate mitigation measures are adopted by the programmes and projects to meet the delivery commitments of the wider portfolio. PoMo are now monitoring the Procurement Pipeline	<p>05/04/22 The City Deal Finance Manager and PoMo Manager are now working with the Programme / Project Leads, to identify changes to plan and report them through the Change Control Process. Procurement Pipeline is now part of the Quarterly Monitoring process that is presented to Governance Boards. PoMo have created a Dashboard to summarise activity and risk across the Portfolio which is presented quarterly through the Governance Boards.</p> <p>24/06/22 Agreement by Programme Board and Joint Committee of Governance documentation going forward to report progress and provide challenge on future slippage. Financial monitoring is now focussed on delivery investment and will continue to monitor going forward with any significant variance managed through the change management process.</p>	4	4	16	↔
SBCD047	Prog/Prj delivering all outputs and outcomes within the business case	Jun-22	Risk that programmes and projects will not deliver elements of the business case resulting in depleted benefits being delivered. Currently funding agreements ensure that programmes and projects are committed to the delivery of business case objectives through the delivery of the outputs, however some of the business cases rely on the outcomes in order to realise the benefits within them. It is a risk if both outputs and outcomes are not delivered upon, however if an output or outcome is not attempted then the organisation will have failed to use best endeavours	3	5	15	Discussions have taken place with CCOS legal. Finance Manager is reviewing all funding agreement documentation and CCOS legal will support any amends/updates required in order to ensure alignment between BC and funding agreements.		3	5	15	↔