Bargen Ddinesig Ball AllESTAWE WINNER BAY City Deal		linesig ^{WE} Y	Appendix C		Swansea Bay City Deal Portfolio Risk Register (Red & Amber rising)													
	4		Version 6.0											_	0	٥		
Risk Theme	Risk / Opportuni	Ref	Title	Date Raised	Category	Owner	Risk Description	Inherent Probability	Inherent Impact	YER	Review Update/Control Actions	Residual Probability	Residual Impact	Residual Rank	Reported Chang	Next Review Dat		
Financial	Risk	SBCD026	Private sector funding contribution/s not realised in line with business case projections	Mar-18	СЗ	Delivery Lead	Risk that private sector funding is not realised as per portfolio business case projections that will impact on the deliverability of outputs and outcomes with specific connection to jobs target of the SBCD	5	5	28 Projects required to complete full five case business model including robust.	04004/22 The Portfolio is on track to realise the Private Sector funding however it is acknowledged that the timescales have slipped marginally due to microeconomic events, Business Case development and approval process. 2106/22 2106/22 As previous. Further update TBC 1210/02 1210/02 New reporting template developed to be updated quarterly which combines the latest financial scenario with supporting narrative from programmes / projects. Plan to submit to November Programme Board once robust.	4	4	16	\leftrightarrow	Jan-23		
Financial	Risk	SBCD031	Increase in cost of construction	01/07/21	C3 C6	All	Risk that cost of construction may increase impacting on budgets set out in Programme / Project Businesses resulting in an overspend	5	3	The PoMO will work closely with programme / project leads to identify potential impact and determine whether it is managed locally or whether intervention at Portfolio level is required.	95/04/2 PoMO presented the Construction Impact Assessment to Programme Board on 29th March 2022. 3 completed returns, 3 returned with rationales for nil responses and 3 nil responses. Continued ongoing evaluation quarterly until all procurrent activity is completed, will then be reviewed accordingly. PoMO facilitated at Event on 14th February 2022 hosted by CNIL Engineering Construction Association (CECA) and Constructing Excellence in Wales (CEW), All Programme / Project Leads, SRO's and other City Growth Deals in Wales were invited to attend. 2106/22 Construction Impact Assessment being reviewed on a monthly basis at the request of Programme (Portfolio) Board. Any change is being presented at the meeting. 1210/02 IProgramme Board requested a Construction Cost Assessment report in July 2022. direction from Programme Board September 2022 was top back to all programme (project leads to defail their miligation and current status. Monthly Construction Impact monitoring will continue to be reported at Programme Board.	5	3	15	÷	Jan-23		
Operational	Risk	SBCD033	Welsh Government 2021 update of Technical Advice Note (TAN) 15 development risk of flooding and coastal erosion and associated flood planning maps.	11/10/21	C2 C6	Account able Body	Proposed updates to the TAN and maps have recategorised the vulnerability of certain developments, increased the adent of the floor maps and the ability of land onvers and local authorities to potentially achieve planning permission and ultimately develop land affected by the 2021 updates.	4	4	Weish Government are monitoring effectiveness of Planning Policy Wales (PPW) and Technical Advice Note (TAN) 15 through a notification direction and sustainable development indicators. Coordinated challenge (Lead by WLGA) to Weish Government to ensure the updating of TAN 15 does not have a negative impact on regeneration activity. Carry out additional Environmental Impact Assessments (EIA) Consultation with Lead Local Flood Authorth and planning authorities Flood Map for planning embedded B Strategic Flood Consequences Assessment (SPCA) to be undertaken to provide the evidence to inform policies and site selection processes for all strategic and local development plans. Flood consequences Assessment (FCA) to be carried out to assess the risk of development in a flood risk area. Progress as planned across the portfolio, being cautious that future planning applications might be affected and raise any concerns as early as possible Programmes and Projects to review the potential Impact of the updated TAN and provide a statement indicating whether or not they bleive their schemes could be affected and any other measures they are taking on top of those listed here.	05/04/22 SBCD Programme (Portfolio) Board identified there is still a potential impact associated with TAN 15. It has been agreed that the PoMO will escalate this to Joint Committee following the elections with the intertion that the Load Authority Leaders will pick up the conflicting information in reliation to the implementation of the proposed changes with the WLGA. The PoMO have engaged with Programmes / Projects to determine potential areas that are affected by the new maps 2406/22 Technical Advisory Note has been updated 10th March 2022. PoMO to engage with Clir Stewart and Wendy Watters to gain clarity on latest position. To be raised at the next Programme / Project Leads meeting to enguine whether this still poses an issue locally and what plans are in placo. 12/10/22 No further update. Update requested from the regional WLGA representative, awaiting response.	4	4	16	\leftrightarrow	Jan-23		
Financial	Risk	SBCD041	In Year Underspend	08/12/21	C3 C6	Account able Body	Having undertaken a reprofiling and baselining exercise across the Portfolio, there is a risk of an in year underspend of circa 10% of the portfolio value, however this has no effect on the overall investment of the Portfolio or the wider benefits and deliverables.	4	3	Review of investment components and timelines has been completed in conjunction with the Programme / Project Leads. These reviews have resulted in a more realistic investment / forecast which will allow for Guarterly and Annual review 12 and scrutiny to ensure continued progress towards this profile. This is the first eprofiling exercise that a been undertaken following the approval of all project/programme business cases and will be actively managed pairs forward to business case updates and the change management strategy.	1200422 This will continue to be reviewed and future change will be managed through the change management stratagy and business case updates. 21006/22 Budget has been reprofiled. UKG &WG are content. On going monitoring. 121002 Portfolic demonstrating underspend due to slippage in programme / project delivery, this will be highlighted to Programme Board through financial monitoring.	5	4	20	↑ (4.3)	Jan-23		
Delivery	Risk	SBCD043	Slippage in delivery of programmes / projects against key milestones	Mar-22	C6 C11	JC	As all City Deal Business Cases have now been approved the risk that City Deal doesn't achieve the outcomes intended within the timescales agree due to sippage in delivery of programme against key millestomes resulting in borrowing and reocuperation not accurately reflecting spand. Has been re-assessed following the closing of Risk ID SBCD013.	4	4	Due to numerous factors, there has been some slippage in the original forecast investment, there will likely be some delays in delivery across the Portfolo for various reasons, including, COVID restrictions, Postporements in business case submissions and approvals and other factors such as resource and material availability may need to be monitored and mitigated as infrastructure elements move further into delivery. The portfolic level benefits have now been forecast for the remaining duration of the portfolic, however regular review will be required in order to ensure risks do not become issues and appropriate mitigation measures are adopted by the programmes and projects to meet the delivery commitments of the wider portfolic. POMO are now monitoring the Procurement Pipeline	0400422 The City Deal Finance Manager and PoMO Manager are now working with the Programme / Project Leads, to identify changes to plan and report them through the Change Control Process. Procurement Pipeline is now part of the Counterly Monitoring process that is presented to Governance Boards. PoMO have created a Dashboard to summarise activity and risk across the Portfolio which is presented quartery through the Governance Boards. 2406/22 Agreement by Programme Board and Joint Committee of Governance documentation going forward to report progress and provide challenge on tuture slippage. Financial monitoring is now focused on delivery investment and will continue to monitor going forward with any significant variance managed through the change management process. 21406/22 Excalated to SEC151 Officer. Report to be drafted and presented to the Governance Boards. Risk escalated to an Issue and now moved to the Issues Log.	4	4	16	\leftrightarrow	Jan-23		
Delivery	ŝ	SBCD047	Prog/Proj delivering all outputs and outcomes within the business case	Jun-22	C11 C6	Delivery Lead	Risk that programmes and projects will not deliver elements of the business case resulting in depleted benefits being delivered. Currently funding agreements ensure that programmes and projects are committed to the delivery of business case depletives through the delivery of the outputs, however some of the business cases rely on the outputs in order to realise the benefits within them. It is a risk if both outputs and outcomes are not delivered upon, however if an output or outcome is not attempted then the organisation will have failed to use best endeavours	3	5	Discussions have taken place with CCOS legal. Finance Manager is reviewing all funding agreement documentation and CCOS legal will support any amends/updates required in order to ensure alignment between BC and funding agreements.	12/10/22 The Risk of non delivery of agreed outputs / outcomes will remain until final delivery and sign off of the projects. Mitigations linking to several other issues are in place such as business cases updates, formalising funding agreements, assumca/sudur (tweix), changes providerus, monitoring and reporting, accelerated delivery. All of these mitigations will allow for agreement of any changes to the current agreed deliverables.	3	5	15	\leftrightarrow	Jan-23		