

Project/Programme	Total Investment Target (€m)	Total Investment to date (€m)	Total Jobs Target	Total Jobs Created	Business Case Status	Project Stage	Stage Commencement	Stage Completion
Swansea Waterfront Digital District	171.54	95.10	1281	306	Approved - FBC	Partial Delivery (2/4)	Oct-19	Q4-2027
Homes as Power Stations	505.50	42.92	1804	10	Approved - OBC	Pre-procurement	Jul-21	Q1-2022
SILCG	59.60	10.88	1320	17	Approved - OBC	Partial Delivery (2/7)	Nov-20	Q4-2025
Pentre Awel	200.50	30.46	1853	4	Approved - OBC	Pre-construction	Oct-21	Q1-2022
PDM	63.90	44.57	1881	77	Approved - OBC	Partial Delivery (1/4)	Sep-21	Q1-2024
Digital Infrastructure	69.10	22.20	0	13	Approved - OBC	Pre-procurement	Mar-21	Q2-2022
Campuses	131.98	2.22	1120	4	OBC regionally approved	Pre-approval	Jul-21	Q1-2022
Skills and Talent	30.50	1.39	0	2	Submitted - OBC	Pre-approval	Jul-21	Q4-2021
Yr Egin	25.17	15.07	427	117	Approved - FBC	Partial Operation (1/2)	Sep-18	Q4-2023
	1257.79	264.80	9686	550				
		21.05%		5.68%				

N.B There are also in excess of 100 Part Time jobs which have been created by the Arena since opening, after 12 months of operations these will be reviewed to determine an appropriate FTE allocation

